


Project No. 301159 June 1988

#### Field Investigation Work Plan

Phase I Site Investigation and Analysis Basin F Ground Water Treatment Interim Response Action Contract No. DACW45-88-D-0008



Rocky Mountain Arsenal Commerce City, Colorado

FILE COPY

Prepared for:

Department of the Army Corps of Engineers, Omaha District Omaha, Nebraska

This document has been approved for public release and sale; its distribution is unlimited.

Rocky Mountain Arsenal
Information Center
Commerce City Of

Commerce City, Colorado

19950612 155

DTIC QUALITY INSPECTED 3

#### REPORT DOCUMENTATION PAGE

Form Approved
OMB No. 0704-0188

REPORT DOC	OMEMINION			
	~~~~	ore including the time for re	eviewing instructions, searching	g existing data sources,
Public reporting burden for this collection of information gathering and maintaining the data needed, and compligationing and recognition including suggestions for rec	on is estimated to average 1 hour per respo	nation. Send comments rega	erding this burden estimate or	Reports, 1215 Jefferson
Public reporting burdaining the data needed, and complete the complete	during this burden, to Washington Headqua	rters Services, Directorate 10	lect (0704-0188), Washington, 1	DC 20503.
collection of information, VA 22202-4302,	and to the Office of Management	et, rapervoix nead the	D DATES COVERED	
1. AGENCY USE ONLY (Leave blank)	2 REPORT DATE	3. REPORT TYPE AN	ID DATES COVERED	
1. AGENCY USE ONLY (Leave blank)	2. Ker Olli Sili		·	
- <del></del>				

ITLE AND SUBTITLE		THE PARTY OF THE P
ITLE AND SUBTITLE	06/00/88	5. FUNDING NUMBERS
BASIN F GROUNDWATER TREATMENT, INTE	RIM RESPONSE ACTION, PHASE I, SITE NVESTIGATION WORK PLAN, ROCKY MOUNTAIN	
AUTHOR(S)		DACW45 88 D 0008
		8. PERFORMING ORGANIZATION
PERFORMING ORGANIZATION NAME(S) AN	ID ADDRESS(ES)	REPORT NUMBER
IT CORPORATION		
ENGLEWOOD, CO		
•		88189R03
SPONSORING/MONITORING AGENCY NAM	ME(S) AND ADDRESS(ES)	10. SPONSORING/MONITORING AGENCY REPORT NUMBER
SPONSORING/MUNITURING AGENCY WAR	THE PARTY OF THE P	AGENCI REPORT HOMBER
ARMY CORPS OF ENGINEERS. OMAHA DIST	RICT	
COMMERCE CITY, CO	•	
1. SUPPLEMENTARY NOTES		
		•
		12b. DISTRIBUTION CODE
2a. DISTRIBUTION/AVAILABILITY STATEM	ENT	126. BISTRIBOTION 4000
· · ·		
APPROVED FOR PUBLIC RELEAS	SE; DISTRIBUTION IS UNLIMITED	
3. ABSTRACT (Maximum 200 words)		
	D INVESTIGATION AND ANALYSIS	IS TO PERFORM A GROUND
THE PURPOSE OF THE FIEL WATER INVESTIGATION INCLUDE 1. INSTALLATION OF SI	OING:	IS TO PERFORM A GROUND
THE PURPOSE OF THE FIEL WATER INVESTIGATION INCLUDE 1. INSTALLATION OF SI 2. WELL DEVELOPMENT	OING: IX MONITORING WELLS	IS TO PERFORM A GROUND
THE PURPOSE OF THE FIEL WATER INVESTIGATION INCLUDED INSTALLATION OF SICE WELL DEVELOPMENT  3. AQUIFER PERMEABILING OF COUNTY OF THE PERMEABILING	OING: IX MONITORING WELLS ITY TESTING LING AND ANALYSIS.	IS TO PERFORM A GROUND
THE PURPOSE OF THE FIEL WATER INVESTIGATION INCLUDE  1. INSTALLATION OF SI  2. WELL DEVELOPMENT  3. AQUIFER PERMEABILI  4. GROUND WATER SAMPI SECTIONS OF THIS PLAN DE	OING: IX MONITORING WELLS ITY TESTING LING AND ANALYSIS. ETAIL INFORMATION ON:	
THE PURPOSE OF THE FIELD WATER INVESTIGATION INCLUDED 1. INSTALLATION OF SITUATION OF SITUATION OF SITUATION OF AQUIFER PERMEABILING 4. GROUND WATER SAMPLE SECTIONS OF THIS PLAN DE 1. GENERAL REQUIREMENT	OING: IX MONITORING WELLS ITY TESTING LING AND ANALYSIS. ETAIL INFORMATION ON: NTS - UTILITY CLEARANCES, SITE	
THE PURPOSE OF THE FIELD WATER INVESTIGATION INCLUDED INSTALLATION OF SITUATION OF SITUATION OF SITUATION OF SITUATION OF SITUATION OF THIS PLAN DE SECTIONS OF THIS PLAN D	OING:  IX MONITORING WELLS  ITY TESTING  LING AND ANALYSIS.  ETAIL INFORMATION ON:  ITS - UTILITY CLEARANCES, SITE  ES	
THE PURPOSE OF THE FIELD WATER INVESTIGATION INCLUDED INSTALLATION OF SITE OF THE PERMEABILITY OF THE PERMEABILITY OF THE PERMEABILITY OF THE PLAN DESTRUCTIONS OF THIS PLAN DESTRUCTIONS OF THE PROCEDURED SEARCH OF THE PRO	OING:  IX MONITORING WELLS  ITY TESTING  LING AND ANALYSIS.  ETAIL INFORMATION ON:  ITS - UTILITY CLEARANCES, SITE  ES	
THE PURPOSE OF THE FIELD WATER INVESTIGATION INCLUDED INSTALLATION OF SITE OF THE PERMEABILITY OF THE PERMEABILITY OF THE PERMEABILITY OF THE PLAN DESTRUCTIONS OF THIS PLAN DESTRUCTION OF THE PLAN DESTRUCTION OF THE PROCEDURED O	OING:  IX MONITORING WELLS  ITY TESTING  LING AND ANALYSIS.  ETAIL INFORMATION ON:  ITS - UTILITY CLEARANCES, SITE  ES	
THE PURPOSE OF THE FIELD WATER INVESTIGATION INCLUDED INSTALLATION OF SITE OF THE PROPERT OF THE PERMEABILITY OF THE PERMEABILITY OF THE PERMEABILITY OF THE PLAN DESTRUCTIONS OF THIS PLAN DESTRUCTION OF THE PROCEDURED OF THE PROCEDURED OF THE PROCEDURED OF THE PROPERTY	OING:  IX MONITORING WELLS  ITY TESTING LING AND ANALYSIS.  ETAIL INFORMATION ON:  ITS - UTILITY CLEARANCES, SITE  ES ES	
THE PURPOSE OF THE FIELD WATER INVESTIGATION INCLUDED INSTALLATION OF SITE OF THE PERMEABILITY OF THE PERMEABILITY OF THE PERMEABILITY OF THE PLAN DESTRUCTIONS OF THIS PLAN DESTRUCTION OF THE PLAN DESTRUCTION OF THE PROCEDURED O	OING:  IX MONITORING WELLS  ITY TESTING LING AND ANALYSIS.  ETAIL INFORMATION ON:  ITS - UTILITY CLEARANCES, SITE  ES ES	
THE PURPOSE OF THE FIELD WATER INVESTIGATION INCLUDED INSTALLATION OF SITE OF THE PROPERT OF THE PERMEABILITY OF THE PERMEABILITY OF THE PERMEABILITY OF THE PLAN DESTRUCTIONS OF THIS PLAN DESTRUCTION OF THE PROCEDURED OF THE PROCEDURED OF THE PROCEDURED OF THE PROPERTY	OING:  IX MONITORING WELLS  ITY TESTING LING AND ANALYSIS.  ETAIL INFORMATION ON:  ITS - UTILITY CLEARANCES, SITE  ES ES	
THE PURPOSE OF THE FIELD WATER INVESTIGATION INCLUDED INSTALLATION OF SITE OF THE PROPERT OF THE PERMEABILITY OF THE PERMEABILITY OF THE PERMEABILITY OF THE PLAN DESTRUCTIONS OF THIS PLAN DESTRUCTION OF THE PROCEDURED OF THE PROCEDURED OF THE PROCEDURED OF THE PROPERTY	OING:  IX MONITORING WELLS  ITY TESTING LING AND ANALYSIS.  ETAIL INFORMATION ON:  ITS - UTILITY CLEARANCES, SITE  ES ES	
THE PURPOSE OF THE FIELD WATER INVESTIGATION INCLUDED INSTALLATION OF SITE OF THE PROPERT OF THE PERMEABILITY OF THE PERMEABILITY OF THE PERMEABILITY OF THE PLAN DESTRUCTIONS OF THIS PLAN DESTRUCTION OF THE PROCEDURED OF THE PROCEDURED OF THE PROCEDURED OF THE PROPERTY	OING:  IX MONITORING WELLS  ITY TESTING LING AND ANALYSIS.  ETAIL INFORMATION ON:  ITS - UTILITY CLEARANCES, SITE  ES ES	
THE PURPOSE OF THE FIEI WATER INVESTIGATION INCLUE  1. INSTALLATION OF SI 2. WELL DEVELOPMENT 3. AQUIFER PERMEABILI 4. GROUND WATER SAMPI SECTIONS OF THIS PLAN DE 1. GENERAL REQUIREMEN 2. DRILLING PROCEDURE 3. SAMPLING PROCEDURE 4. WELL COMPLETION 5. PROJECT SCHEDULE 6. PERSONNEL RESPONSI	OING:  IX MONITORING WELLS  ITY TESTING LING AND ANALYSIS.  ETAIL INFORMATION ON:  ITS - UTILITY CLEARANCES, SITE  ES ES	
THE PURPOSE OF THE FIELD WATER INVESTIGATION INCLUDED INSTALLATION OF SITE OF THE PROPERT OF THE PERMEABILITY OF THE PERMEABILITY OF THE PERMEABILITY OF THE PLAN DESTRUCTIONS OF THIS PLAN DESTRUCTION OF THE PROCEDURED OF THE PROCEDURED OF THE PROCEDURED OF THE PROPERTY	OING:  IX MONITORING WELLS  ITY TESTING LING AND ANALYSIS.  ETAIL INFORMATION ON:  ITS - UTILITY CLEARANCES, SITE  ES ES	RESTORATION, SURVEYING

SECURITY CLASSIFICATION OF THIS PAGE

17. SECURITY CLASSIFICATION OF REPORT

19. SECURITY CLASSIFICATION OF ABSTRACT

20. LIMITATION OF ABSTRACT

## FIELD INVESTIGATION WORK PLAN PHASE I SITE INVESTIGATION AND ANALYSIS BASIN F GROUND WATER TREATMENT INTERIM RESPONSE ACTION AT ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO

#### Prepared for:

Department of the Army Corps of Engineers, Omaha District Contract Number DACW45-88-D-0008

Accesio	n For				
NTIS CRA&I  DTIC TAB  Unannounced  Justification					
By Distribution /					
Availability Codes					
Dist	Avail ar Spec				
A-1					

Prepared by:
IT Corporation
Project Number 301159.01.01

Prepared by	Joseph Tyburchi by (Ne Field Mahager	Date: _	6/28/88
Approved by	QA Officer	Date: _	6/29/88
Approved by	Project Manager	Date: _	6/28/88
	William A Just I Project Director	Date: _	6/18/88
Approved by	General Manager	Date: _	6/29/88
Approved by	U.S. Army Corps of Engineers	Date:	

COE:-COM002429

6/28/88

#### TABLE OF CONTENTS

			PAGE
LIST	OF TA	BLES/LIST OF FIGURES	.ii
1.0	INTR	ODUCTION	1
2.0	GENE	RAL REQUIREMENTS	1
	2.1	UTILITY CLEARANCES	1
	2.2	WATER SOURCE	1
	2.3	DISPOSAL OF DRILL CUTTINGS	1
	2.4	SITE RESTORATION	2
	2.5	SURVEYING OF BOREHOLE LOCATIONS	2
	2.6	PERSONAL PROTECTIVE EQUIPMENT	3
3.0	DRIL	LING	3
	3.1	DRILLING METHOD	3
	3.2	DRILLING LOGS	4
	3.3	CONTAMINANT MONITORING	4
	3.4	DECONTAMINATION PROCEDURES	5
4.0	SAMP	LING	5
5.0	MONI	TOR WELL COMPLETION	5
	5.1	WELL DESIGN	6
	5.2	WELL DEVELOPMENT	8
	5.3	PERMEABILITY MEASUREMENTS	9
6.0		D ACTIVITY RECORDS	
7.0		DULE	
8.0	PERS	ONNEL RESPONSIBILITIES	
	8.1	FIELD MANAGER	
	8.2	FIELD GEOLOGIST/ENGINEER	
	8.3	HYDROGEOLOGIST	
	8.4	DRILL CREW	
	8.5	SURVEY CREW	11
TABL			
FIGU			
APPE	NDTX	A - FORMS	

RMA/FIWP

#### LIST OF TABLES

TABLE NO.

1 Schedule

#### LIST OF FIGURES

FIGURE NO.	TITLE
1	Proposed Boring/Monitoring Well Locations
2	Field Boring Log
3	Typical Well Design
4	Well Development Data Form
5	Project Organizatión

#### 1.0 INTRODUCTION

The purpose of the field investigation and analysis is to perform a ground water investigation including the installation of monitor wells, well development, aquifer permeability testing, and ground water sampling and analyses. These activities will be performed by IT Corporation and its subcontractors. The ground water sampling and part of the analyses will be performed by the RMA Technical Operations Division. The scope of work for the project includes drilling and installing six monitor wells for a hydrogeologic evaluation. Total drilling footage for the project is expected to be 330 lineal feet. The actual monitor well locations are shown in Figure 1.

#### 2.0 GENERAL REQUIREMENTS

#### 2.1 UTILITY CLEARANCES

Monitor well boreholes will be located by project personnel by chaining from established geographic and cultural features. Prior to startup of any drilling activities, Russ Wiggs (COE-Construction Representative at Basin F) will be contacted to provide locations of buried utilities in the vicinity of the marked boreholes. Where required, the boreholes will be relocated by offsetting them from the original staked location so as to provide a minimum safe clearance between the borehole and any marked utility location.

#### 2.2 WATER SOURCE

Potable water is required for the drilling, decontamination, well development, and associated field activities. The source of water for the field activities will be the organic free dechlorinated supply at Building 728, as directed and approved by the Program Manager-Rocky Mountain Arsenal (PM-RMA). It is assumed the water will be available in sufficient quantity to satisfy the needs of the program.

#### 2.3 DISPOSAL OF DRILL CUTTINGS

Drill cuttings created during monitor well drilling will be handled according to their contaminated or uncontaminated condition, based on screening described in the contract document and in the EPA procedure dated June 12, 1985, titled "EPA Region VIII Procedure for Handling of Materials from

Drilling, Trench Excavation, and Decontamination during CERCLA RI/FS Operations at the Rocky Mountain Arsenal." Details for handling wastes are presented in Section 6.0 of the General Work Plan.

#### 2.4 SITE RESTORATION

The six monitor well sites will be restored to their near-original condition before demobilization is complete. The sites will be restored and debris removed to the satisfaction of the Army Facility Engineer. A final site tour/inspection will be conducted prior to demobilization. All equipment and supplies introduced by the drilling and well installation will be removed except for the disposed cuttings, monitor well stand pipe, and concrete apron.

#### 2.5 SURVEYING OF WELL LOCATIONS

Well locations will initially be located by chaining from known cultural features or existing wells near the site. After completion, the coordinates for the wells will be determined to an accuracy of at least one foot in the State Plane Coordinate System. Ground elevations and top of the internal well casing elevations will be measured to the nearest 0.01 foot and referenced to the National Geodetic Vertical Datum of 1929 for the area.

The horizontal and vertical control for the surveying will be tied to benchmarks designated by the U.S. Army Corps of Engineers (COE). These benchmarks and their respective coordinates and elevations are as follows:

DESCRIPTION	NORTHING, ft.	EASTING, ft.	ELEVATION, ft. msl
Brass cap in concrete monument, S.E. corner 9th Ave. and D Street	191,089	2,183,604	5,188.65
Brass cap in concrete at boring RMA 87-2 approximately 400 feet south of site	190,791.95	2,181,454.48	5,185.91

Two permanent control monuments will be placed in accessible locations within the limits of the drilling if the existing monuments are greater than 1,000 feet from the site. The added monuments, should they be required, will be at a distance greater than 500 feet from each other and will have coordinates and

elevations established to the closest 1.0 and 0.01 feet respectively. Wells and monuments will be plotted on final figures at a scale sufficient to show their relation to other structures.

#### 2.6 PERSONAL PROTECTIVE EQUIPMENT

Personal protective equipment should be compatible with and provide protection against the conditions anticipated at the site. Monitor-well drilling will be conducted under both contaminated and uncontaminated conditions and is expected to require Level C and Level D protection, respectively. Level D will include cotton clothing or Tyvek, steel-toed boots, safety glasses, hearing protection, and hard hat; optional equipment includes gloves, outer boots, and face shield. Level C will include an air purifying respirator with appropriate filter cartridges, chemical resistant clothing (gloves, Tyvek, boots) hearing protection, and hard hat; optional equipment includes boot covers and face shield. Air purifying respirators will be equipped for organic vapors with high efficiency particulate filters. Routine monitoring will be performed using Draeger tubes and/or an PID, as discussed in Section 3.3. For a detailed discussion of the personal protective equipment refer to the Safety, Health, and Emergency Response Plan sections of these work plans.

#### 3.0 DRILLING

Subsurface drilling will be conducted at the six monitor well locations using the hollow-stem, continuous-flight augering method. The wells will be reamed to a larger final diameter to facilitate well installation. The methods and procedures are discussed in the following sections.

#### 3.1 DRILLING METHOD

The hollow stem continuous flight augering method will be used to advance each boring to the estimated total depth of 55 feet for a total linear footage of approximately 330 feet for the six wells. The hollow-stem augers will be advanced into bedrock one to two feet. Footage after the fifth well will be assessed by the COE-PM, and a decision made by the COE-PM as to whether to drill and complete the sixth well. The initial drilling and sampling of the monitor well will be accomplished with a  $3\frac{1}{2}$ -inch I.D., hollow-stem auger and a

continuous core sampler. If the continuous core sampler does not work well in the materials encountered, split spoon sampling will be used as an alternate method. After completion of the sampling and total depth is reached, the borehole will be reamed with a larger diameter auger ( $8\frac{1}{4}$  inches I.D.) to facilitate installation of the monitoring well.

Borings unable to advance through cobbles and boulders will be interpreted as refusal and drilling will continue with the next location. Offsetting and redrilling or changing the drilling technique will require contract amendment. Information will be provided as to the nature of refusal.

#### 3.2 DRILLING LOGS

A detailed soil boring log will be maintained by the site geologist. An example of the boring log to be used on the project is provided as Figure 2. The log will serve as a record of sample collection, sample location and depth, and drilling procedure. It will include:

- Heading information such as the project number, boring designation, personnel involved, elevations and coordinates, start and completion dates, and well diameter
- Reference elevation
- Depths recorded to tenths of a foot for stratum changes, sampled intervals, ground water first contact and total hole depths
- Ground water information
- Detailed geotechnical soil descriptions including USCS descriptors, texture, moisture content, etc.
- · Sampler type, penetration, and recovery
- Equipment details, such as drill rig type and type of auger
- Drilling details and comments.
- Depth at which screening techniques indicate contamination. PID readings will be included.

#### 3.3 CONTAMINANT MONITORING

Contaminants will be monitored as discussed in Section 2.3, addressing the disposal of drill cuttings. The cuttings will be visually inspected for contamination and an instrument survey screening will be performed. A portable

PID will be used on five-foot intervals or less to check for volatile organic vapors. The PID screening will be performed throughout the sampled section.

#### 3.4 DECONTAMINATION PROCEDURES

The drill rig, drilling tools, and associated sampling equipment will be cleaned prior to arrival at the RMA site (so they will be free of soil or mud) and steam cleaned at RMA prior to the commencement of drilling. Decontamination of drilling augers and sampling tools will be conducted between monitor wells. The drill rig and the drilling and sampling tools will be thoroughly cleaned prior to departure from the site. All decontamination steam cleaning will be performed at the RMA decontamination facility located in Section 36.

#### 4.0 SAMPLING

The "Moss" continuous sampling system proposed for the field program sampling operates much like conventional rotary coring equipment. The sampler typically consists of a five-foot long, three-inch inner diameter, split barrel with a cutting shoe on the bottom end and a swivel attachment on the upper end. The swivel locks into the lead auger so that the split barrel advances with the auger bit but does not rotate. The barrel is retrieved by wire line so that the augers are not removed in between sample runs. The swivel is adjustable to allow the barrel and cutting shoe to be moved slightly ahead or behind the cutting teeth of the auger to improve sample recovery in soft or stiffer soils. A core catcher may also be used in the cutting shoe to improve sample recovery in noncohesive soils. A continuous sample of the soil is obtained for logging after which representative samples will be retained and stored in jars.

#### 5.0 MONITOR WELL COMPLETION

The monitor well will be completed according to the typical well completion diagram provided in Figure 3. Well construction will be accomplished through the center of the  $8\frac{1}{4}$ " I.D. hollow stem auger used to ream the borehole to the larger diameter. Well screens and casing will be installed through the auger center, and sand packs and seals will be placed in the annulus around the well

piping and auger casing. As the sand pack and seals are placed, the auger flight will be raised so that the auger tip is just slightly above the top of the placed material as determined by sounding. This will prevent materials from plugging the auger and trapping the well screen or riser pipe.

Once monitoring well installation begins, it will continue uninterrupted until the bentonite seal is placed. Well construction logs will be maintained by the field geologist/engineer. The following sections present the well design, development, and permeability measurements to be conducted.

#### 5.1 WELL DESIGN

Monitor wells will be constructed of four-inch Schedule 40, flush jointed, threaded PVC piping and Johnson type well screen with a 0.020-inch slot width. The bottom of the screen will be fitted with a threaded PVC cap within six inches of the screen. The well screen will extend throughout the saturated zone and be situated such that approximately five feet will be above the water table. Well screen lengths will vary depending on site specific conditions. Well materials will be free of all foreign matter and PVC materials will be steam cleaned prior to installation. No solvent cements will be used in completing connections. Centralization of the casing in the well will be accomplished by installing the PVC screen and riser pipe through the augers.

The annular space between the PVC piping and the borehole surface will be backfilled with a sand filter pack. A small sample of the filter material will be provided to the PM-RMA Technical Operations Division (TOD) for approval prior to use on the site and a manufacturer's gradation curve will be supplied to the PM-COE, if available. The material used will be equivalent to a No. 8 to 12 mesh, washed silica sand. One to two feet of the sand filter shall be placed at a time and the auger flights retrieved at a corresponding distance to expose the sand to the formation outside the auger tip for each lift placed. The sand filter will be extended five feet above the top of the well screen. Organic free dechlorinated water used to facilitate well construction will be recorded and this volume later removed during well development.

A bentonite seal five feet thick will be placed above the sand filter where ground water conditions allow. The seal thickness will be measured at placement prior to swelling. The bentonite will be placed in the form of 1/4-inch diameter pellets. Hydration of the bentonite seal will be initiated using organic free, dechlorinated water before continuing with the grout seal.

The remainder of the annulus from the bentonite seal to the ground surface will be backfilled with a mixture of Portland cement (ASTM C 150), bentonite, and water. The water to cement volume ratio shall not exceed 1:1 (approximately 7 to 8 gallons of water to a 94-pound bag of cement). The cement to bentonite ratio will be approximately 20:1 by weight. The grout slurry may be placed by gravity flow or tremie pipe to the bottom of the interval to be grouted. The grout will be pumped to within three feet of the surface. The final sealing of the well to the surface will be accomplished with concrete as part of the protective casing installation and pad construction. Any excess grout shall be disposed of by the drilling contractor.

The monitor well will be checked for alignment once after the well casing is installed, prior to placement of the sand filter pack, and again at the completion of the installation by running a five-foot length pipe 3-3/4 inches in diameter the length of the PVC casing. The test will be performed to verify the alignment of the well. The results of the test will be documented in the daily reports.

Precautions shall be employed during all stages of construction and development to prevent tampering with the well and introduction of foreign material into the well. Well head protection shall consist of a vented cap on the PVC riser. The riser will be surrounded by an eight-inch diameter, five-foot long steel protective rising casing, two feet above the ground surface and set in concrete to three feet below the surface. The steel casing will have a locking protective cap as shown in Figure 3. A concrete apron constructed at the ground surface will be six inches thick, four feet in diameter, and sloped away from the well. Three 2-inch diameter or larger steel barrier posts will be equally spaced around the well and embedded in the concrete pad. The well riser will be painted white and labeled with identification numbers painted black.

In the event a well is deemed unacceptable by the PM-RMA TOD or COE, PM, the well will be abandoned. Wells must be deemed unacceptable prior to demobilization of the drill rig. At the direction of the COE, PM to abandon a well, it will be sealed by grouting from the bottom of the well screen to the ground surface using a tremie pipe. Grout will be pumped through the tremie pipe until undiluted grout flows at the casing surface.

#### 5.2 WELL DEVELOPMENT

Well development will commence within two weeks of installation, but no sooner than 48 hours after grout seals have been placed. The development shall consist of mechanically surging the well and alternately bailing for a minimum of two hours or until all sediment is removed as evidenced by clear bailed water. At least five well volumes in addition to water added during construction will be removed from the well by bailing or pumping, as is appropriate.

During development activities, temperature, pH, and specific conductivity will be monitored. The monitoring will be performed for every well volume removed or sooner with any visible change in appearance. The COE Project Manager will be contacted for further direction if these parameters have not stabilized to less than a ten percent change between four consecutive readings. These parameters will be recorded on the "Well Development Data" form shown in Figure 4. If the addition of water is required to facilitate surging, only formation water from that well will be used. If a hydraulic conductivity in the formation precludes this, then bailing will be conducted until clear bailed water is recovered. Water removed during the development operation will be collected at the well site in suitable drums and handled in accordance with Section 6.0 of the General Work Plan.

After development of the well, approximately one liter of formation water will be collected in a decontaminated, clean, clear glass jar which will be properly labeled, and photographed with 35 mm slide film to be included as part of the well construction log. The nephelometric turbidity shall be determined in accordance with ASTM D 1889, "Turbidity of Water."

Equipment used in the wells during development will be decontaminated between wells. The decontamination will consist of the following steps:

- · Wash with TSP and water
- · Rinse with organic-free dechlorinated water
- Rinse with methanol
- · Rinse with organic-free dechlorinated water

#### 5.3 PERMEABILITY MEASUREMENTS

In situ rising head tests (slug tests) will be performed to determine well sensitivity and hydraulic conductivity in the new monitor wells and possibly in existing well 23049. In the slug test a near instantaneous change in head in the column of water in the well is created and a record of the recovery data is obtained (water level and elapsed time) as the well returns to its original static level. The change in head will be accomplished by displacing a volume of water with a solid slug of inert materials. Water level recovery will be monitored with a pressure transducer in the well. The test will be performed according to the following:

- The well will be allowed to equilibrate after development before any slug testing is conducted. A stable water level will be determined. Inert slugs of appropriate size for the well will be emplaced and withdrawn with polypropylene rope. The rope will be sized to support the slug but have minimal effect on the water volume.
- The water level will be allowed to stabilize after insertion of the slug and then measured to 0.01 feet.
- A pressure transducer of an appropriate range that is accurate to 0.01 feet and capable of measuring head changes of 20 feet, will be used. It will be located such that it remains below the lower limit of the slug and beneath the water level. A digital data logger will record the information.
- Equipment will be decontaminated between wells (see Section 3.4). Polypropylene ropes will be used once per well and disposed of properly.
- Well data may be analyzed using the Bouwer and Rice method (1976) for unconfined aquifers or alternate methods. Semilogarithmic plots of residual head versus time are used to determine the hydraulic conductivity.

Details of sampling and analysis of ground water are presented in the Analytical Plan for Waters.

#### 6.0 FIELD ACTIVITY RECORDS

The field activities will be recorded and documented using the following IT Corporation or government supplied forms:

- Field Activity Daily Log
- Borehole Summary Log
- Well Construction Summary
- · Soil Collection Log
- Borehole/Well Abandonment Report
- Chain-of-Custody Forms
- · Request for Analysis
- · Variance Log.

Examples of these forms are provided in the appendix. Procedures for completing the Quality Control reports are specified in Section 4.0 of the Analytical Plan for Water.

#### 7.0 SCHEDULE

The generalized schedule for the Field Investigation is presented in Figure 5. A monitor well will be the first boring drilled when field activities begin on July 5. The well shall be complete and a ground water sample suitable for analysis will be obtained within two weeks of this start date. The remainder of the monitoring wells will be scheduled in conjunction with the 14 foundation investigation borings to complete the field program by August 11. The data analysis will begin August 12 and a complete report submitted by October 7 barring unforeseen delays.

#### 8.0 PERSONNEL RESPONSIBILITIES

Work on the monitor well task will be performed by personnel from IT Corporation, Ground Exploration, and Western States Surveying Company, as is specified in Section 9.0 of the Foundation Investigation Plan. IT will be responsible for the subsurface investigation and a portion of the sample analysis. Ground Exploration will provide drilling services and Western States Surveying will perform the final survey of well locations. The project organization is presented in Figure 6.

The following individuals will be involved in the project at various capacities.

#### 8.1 FIELD MANAGER

The IT Field Manager will be on site to act as liaison between the Corps of Engineers, Rocky Mountain Arsenal Program Management, and IT Corporation. The Field Manager will ensure project scope is satisfied and activities are completed according to the Work Plans.

#### 8.2 FIELD GEOLOGIST/ENGINEER

The IT Field Geologist/Engineer will be responsible for maintaining a detailed log of each boring, obtaining continuous samples, and supervising the installation and development of the wells. The field personnel will be present and keep accurate records of all drilling, sampling, installation, and development activities.

#### 8.3 HYDROGEOLOGIST

The Hydrogeologist will be responsible for performing the permeability testing on the six monitoring wells to be installed. The hydrologist will compile the developed data and perform analyses to determine approximate hydraulic conductivity for the formations. The results will be presented in the final analysis report.

#### 8.4 DRILL CREW

The Drilling Crew will be comprised of two or three personnel provided by Ground Exploration under direct subcontract to IT Corporation. The Crew will be responsible for all activities related to drilling, sampling of soil, and installing and developing the monitor wells. Activities will be performed under the supervision of the IT field representative.

#### 8.5 SURVEY CREW

The Survey Crew provided by Western States Survey Company will perform the final site survey of the well locations. The Survey Crew will also install the permanent control monuments near the site, should they be required.

#### TABLE 1

### PROJECT SCHEDULE PHASE 1 SITE INVESTIGATION AND ANALYSIS BASIN F GROUND WATER TREATMENT INTERIM RESPONSE ACTION

ACTIVITY	DATES
Notice to Proceed	May 17, 1988
Preparation of Draft Work Plans	May 18 - June 13
COE Review of Draft Work Plans	June 14 - June 20
Review Meeting b/w COE and IT	June 16
IT Revises/Finalizes Work Plans	June 21 - June 29
UXO Sweep	Week of June 20
Mobilize for Drilling	June 29 and 30
Site Specific Safety Training Meeting	July 5
Field Investigation	July 5 - August 11
First Ground Water Samples Obtained	Approx. July 12 - July 15
Laboratory, Analysis and Report Preparation	August 12 - October 7
(Draft Report - September 15) (COE Comments - September 30) (Final Report - October 7)	




FIGURE 1

#### PROPOSED BORING/MONITORING WELL LOCATIONS

PHASE I SITE INVESTIGATION AND ANALYSIS
BASIN F GROUND WATER TREATMENT
INTERIM RESPONSE ACTION



#### VISUAL CLASSIFICATION OF SOILS

BORING NUMBER:						
		COORDINATES:		DATE:		
ELEVATION:		GWL: Depth Date/Time			DATE STARTED:	
ENGINEER/GEOLOGIS	r:	Depth Dete/Time			DATE COMPLETED:	
ORILLING METHODS:						GE OF
SAMPLE TYPE & NO. BLOWS ON SAMPLER	RECOVERY ( )	DESCRIPTION		USCS SYMBOL	MEASURED CONSISTENCY (TSF)	REMARKS
NOTES:						


#### CONSISTENCY OF COHESIVE SOILS

CONSISTENCY	UNCONFINED COMPRESSIVE STRENGTH(TONS PER SQUARE FOOT)
VERY SOFT	LESS THAN 0.25
SOFT	0.25 TO 0.50
MEDIUM STIFF	0.50 TO 1.0
STIFF	1.0 TO 2.0
VERY STIFF	2.0 TO 4.0
HARD	MORE THAN 4.0

#### DENSITY OF GRANULAR SOILS

55,1011				
DENSITY	STANDARD PENETRATION RESISTANCE <sup>(1)</sup>			
VERY LOOSE	0 – 4			
LOOSE	5 - 10			
MEDIUM DENSE	11 – 30			
DENSE	31-50			
VERY DENSE	OVER 50			

STANDARD PENETRATION RESISTANCE IS THE NUMBER OF BLOWS REQUIRED TO DRIVE A 2-INCH O.D. SPLIT BARREL SAMPLER 12 INCHES USING A 140-POUND HAMMER FALLING FREELY THROUGH 30 INCHES. THE SAMPLER IS DRIVEN 18 INCHES AND THE NUMBER OF BLOWS RECORDED FOR EACH 6-INCH INTERVAL. THE SUMMATION OF THE FINAL TWO INTERVALS IS THE STANDARD PENETRATION RESISTANCE.



GRAIN SIZE IN MM

GRAVEL	SAND		SILT AND CLAY
COBBLES COARSE FINE	COARSE MEDIUM	FINE	


USCS CLASSIFICATION FOR SOILS

#### COARSE-GRAINED SOILS

CLEAN GRAVELS	GW	WELL-GRADED GRAVELS, GRAVEL-SAND MIXTURES, LITTLE OR NO FINES
(LITTLE OR NO FINES)	GP	POORLY-GRADED GRAVELS, GRAVEL-SAND MIXTURES, LITTLE OR NO FINES
GRAVELS WITH FINES	GM	SILTY GRAVELS, GRAVEL-SAND-SILT MIXTURES
(APPRECIABLE AMOUNT OF FINES)	GC	CLAYEY GRAVELS GRAVEL-SAND-CLAY MIXTURES
CLEAN SANDS	SW	WELL-GRADED SANDS, GRAVELLY SANDS, LITTLE OR NO FINES
(LITTLE OR NO FINES)	SP	POORLY-GRADED SANDS, GRAVELLY SANDS, LITTLE OR NO FINES
SANDS WITH FINES	SM	SILTY SANDS, SAND-SILT MIXTURES
(APPRECIABLE AMOUNT OF FINES)	SC	CLAYEY SANDS, SAND-CLAY MIXTURES

#### FINE-GRAINED/HIGHLY ORGANIC SOILS

	ML	INORGANIC SILTS AND VERY FINE SANDS, ROCK FLOUR, SILTY OR CLAYEY FINE SANDS OR CLAYEY SILTS WITH SLIGHT PLASTICITY
SILTS AND CLAYS LIQUID LIMIT (LESS THAN 50)	CL	INORGANIC CLAYS OF LOW TO MEDIUM PLASTICITY, GRAVELLY CLAYS, SANDY CLAYS, SILTY CLAYS, LEAN CLAYS
	OL	ORGANIC SILTS AND ORGANIC SILTY CLAYS OF LOW PLASTICITY
	мн	INORGANIC SILTS, MICACEOUS OR DIATOMACEOUS FINE SANDY OR SILTY SOILS
SILTS AND CLAYS LIQUID LIMIT (GREATER THAN 50)	СН	INORGANIC CLAYS OF HIGH PLASTICITY, FAT CLAYS
	он	ORGANIC CLAYS OF MEDIUM TO HIGH PLASTICITY ORGANIC SILTS
HIGHLY ORGANIC SOILS	PT	PEAT, HUMUS, SWAMP SOILS WITH HIGH ORGANIC CONTENTS



1	7	١
ı	-33	į
ı		1
ı		•

# WELL DEVELOPMENT RECORD


WELL

WELL DEPTH *FEET	REFERENCE POINT FOR DEPTH MEASUREMENTS	TPC = TOP OF PROTECTIVE COVER TWC = TOP OF WELL CASING GS = GROUND SUBFACE	100 0100 00
ROJECT NAME:	PROJECT NUMBER:	OCATION:	

			 	 	 	 		 ı
	COMMENTS	(ODOR, CHEMICALS USED, NAPL, ETC.)						
	WATER	VISUAL		•				
FINAL WATER LEVEL	VERY RATE)	TIME						
FINAL WA	(FOR RECO	DEPTH (FEET)					-	
	TOTAL	VOLUME REMOVED (GALLONS)						
EVACUATION		метнор		:				
		STARTING						
	SURGING	EQUIPMENT/ METHOD						
_		DEPTH (FEET)						
		DATE						
	DEVELOPER'S	INITIALS						

B - BAILER SP - SUBMERSIBLE PUMP

CLEAN SLIGHTLY CLOUDY CLOUDY MUDDY



#### FIGURE 5

#### PROJECT ORGANIZATION

PHASE I SITE INVESTIGATION AND ANALYSIS
BASIN F GROUND WATER TREATMENT
INTERIM RESPONSE ACTION

APPENDIX A

FORMS

RMA/FIWP



#### FIELD ACTIVITY DAILY LOG

200	DATE		
_	NO.		
DAILY	SHEET	OF	

PROJECT NAME		PROJECT NO.
FIELD ACTIVITY SUBJECT:		
DESCRIPTION ON DAILY ACTIVIT	TIES AND EVENTS:	
		•
ISITORS ON SITE:	CH O1	IANGES FROM PLANS AND SPECIFICATIONS, AND THER SPECIAL ORDERS AND IMPORTANT DECISIONS.
	0.	THEN OF EGIAL ONDERSO AND THE GITTARY DEGICIONS
VEATHER CONDITIONS:	IM	PORTANT TELEPHONE CALLS:
TEATHER CONDITIONS.		TOTAL TELECTIONS OFFEED.
PERSONNEL ON SITE:		

PACE_	OF	

#### BOREHOLE SUMMARY LOG

Borehole	Well				
Borehole		Proj	Project Number		
Project Name and Location Drilling Company	Deilles		Rig Number		
Drilling Company	Drittler				
Drilling Method(s)					
Size(s) and type(s) of bit(s)					
Borehole Diameterin.	_cmft.	cm. to	t	cm.	
in	_cmft.	cm. to		cm.	
Sampling Methods					
Total Number Soil Sampling Tubes		<del></del>			
Total Number Core Boxes					
Number of Gallons Lost Drilling Fluid					
Date/Time Started Drilling					
Date/Time Completed Drilling					
Total Borehold Depth	ft	cm.	•		
Depth to Bedrock	ft	cm.			
Depth to Water	ft	cm.			
Water Level Determined By?					
Borehole Completed as Monitoring Well?					
Date/Time Grouting Completed					
Depth of Tremmie Pipe					
Gallons of Grout					
Materials Used					
Comments					
Wellsite Geologist			Date		
Wellsite Geologist Checked for Grout Settlement on		by			
Amount of Grout Added					
All Measurements from Ground Level  Reviewed by			Date		
			Date		
Drill Site Geologist					

Figure BOREHOLE SUMMARY LOG

Prepared for:
U.S. Army Program Manager's Office
For Rocky Mountain Arsenal

Aberdeen Proving Ground, Maryland

EPTH	LITH-		DATE:	WELL: _	· · · · · · · · · · · · · · · · · · ·
(Ft.) AS - BUIL DIAGRAI	<b>-</b> l	LOCATION:			
		ELEVATION (GROUND):	GEO	LOGIST	
_		DRILLING SUMMARY	CONSTRUC	TION TIME	LOG
		HOLE DIAM.	TASK	START DATE TIME	
		ORILLER	ŀ		
-					
•		RIG	GEOPHYS. LOG:		
			CASING:		
-		FLUID			
		CASING	FILTER PACK: CEMENT:		
-		WELL DATA CASING: C= CASING S = SCREEN	DEVELOPMENT:		
			OTHER:		
					· .
-					
	ļ	CASING: CI	WELL	DEVELOPMEN	NT
		C2			
-		SCRÉEN: SI			
		S2			
_		FILTER PACK:	RE STATIC WATER	EMARKS	
		DEPTH:	-		
		BENTONITE:			
_		DEPTH:			
		CEMENT:			
		DEPTH:			
_		APPROX. PROTECTIVE COVER STICKUP:			
•		OTHER:		·\(\pi\pi\pi\)\\\\\\\\\\\\\\\\\\\\\\\\\\\	<b></b>
				INTERNATION TECHNOLOG CORPORATION	onal Gy On
			-	OURI ORALI	<b>-</b> 41



DATE		Τ			
TIME					
PAGE.		OF	_	 _	
PAGE					
PROJE	CTI	<b>VO</b> .			

#### **SAMPLE COLLECTION LOG**

PROJECT NAME		
SAMPLE NO.		
SAMPLE LOCATION		
SAMPLE TYPE	CONTAINERS USED	AMOUNT COLLECTED
COMPOSITEYESNO		COLLECTED
COMPOSITE TYPE		
DEPTH OF SAMPLE		
WEATHER		<u> </u>
COMMENTS:		

PREPARED BY:

		SHEET OF	
		SHEETUF DEBORT	
BORE	HOLE OR WE	LL ABANDONMENT REPORT	
ORING NUMBER:		DATETASK_NUMBER:	
ROJECT NUMBER:			
		ENDED DRILLING:	
EGAN DRILLING:		DATES MEASURED	
1 1 W	DEPTHS	DATES MENSONES	_
Total Depth:			_
			-
			_
•			_
To Mud:	10		
Caved Hole:	10		
_			
rems left in the hole		Depth:	
Description:		· .	
ROUT BACKFILL		Date:	_
Initial Quantity:		Dolo:	
Quantity Added:		Date:	
reason for abandonmen	T:		
• •			

Figure BOREHOLE OR WELL ABANDONMENT REPORT Prepared for:
U.S. Army Program Manager's Office
For Rocky Mountain Arsenal
Aberdeen Proving Ground, Maryland



# CHAIN-OF-CUSTODY RECORD

2	
Control	
H/A	

C/C Control No. 58734

PROJECT NAME/NUMBER	ME/NUMBER		LAB DESTINATION	INATION		
SAMPLE TEAM MEMBERS	W MEMBERS		CARRIER	CARRIER/WAYBILL NO		
Sample	Sample Location and Description	Date and Time Collected	Sample Type	Container Type	Condition on Receipt (Name and Date)	Disposal Record No.
				,		
		٠				
Special Instructions:	tions:					
Possible Sample Hazards:	ole Hazards:					
SIGNATURES	SIGNATURES: (Name, Company, Date and Time)					
1. Relinquished By:	ed By:		- 3. Relinq	3. Relinquished By:		
Received By:	ly:		Received by:	ed by:		
2. Relinquished By:	ed By:		- 4. Relinq	4. Relinquished By:		
Received By:	ly:		Receiv	Received By:		



# REQUEST FOR ANALYSIS

ġ	Š
Control	Control
R/A	2/2

							Su												
							Special Instructions									Other (Please Specify)			
DATE SAMPLES SHIPPED	LAB DESTINATION	LABORATORY CONTACT	SEND LAB REPORT TO	DATE REPORT REQUIRED	PROJECT CONTACT	PROJECT CONTACT PHONE NO.	Requested Testing Program							(Subject to rush surcharge)	(Please indicate if sample(s) are hazardous materials and/or suspected to contain high levels of hazardous substances)	Highly Toxic	Nosal.)		
DATE SAN	LAB DEST	LABORAT	SEND LA	DATERE	PROJECT	PROJECT	Preservative						ınager.)	Rush (Subject to ru	rdous materials and/or suspecte	Skin irritani	arge for packing, shipping, and disp		
							Sample Volume						(Rush must be approved by the Project Manager.)		se indicate if sample(s) are hazar		(Please indicate disposition of sample following analysis. Lab will charge for packing, shipping, and disposal.)	Disposal by Lab	
	ER	GER		EB NO.			Sample Type							Normal		Fiammable	(Please indicate disposition of se	Return to Client	
PROJECT NAME	PROJECT NUMBER	PROJECT MANAGER	BILL TO	PURCHASE ORDER NO.			Sample No.						TURNAROUND TIME REQUIRED:		POSSIBLE HAZARD IDENTIFICATION:	Nonhazard	SAMPLE DISPOSAL:		X 1140 101 104 1001

Received By

Date/Time

INTERNATIONAL TECHNOLOGY CORPORATION
--------------------------------------------

VARIANCE	NO.	
*********		

\_ Date: .

\_ Date: \_

Quality Assurance Officer

#### VARIANCE LOG

PROJECT NO		·	PAGE OF
VARIANCE (INCLUDE JUSTIF	FICATION)	•	
			•
·			
•			
APPLICABLE DOCUMENT:			
<b>CC:</b>	REQUESTED BY: _ Approved By: _	Project Manager	Date: Date:
		rroject Manager	<b>-</b> .